



বার্ষিক ক্রয় পরিকল্পনা ২০২৩-২৪

(উন্নয়ন বাজেট)

মোংলা বন্দর কর্তৃপক্ষ
মোংলা, বাগেরহাট

পরিকল্পনা বিভাগ

www.mpa.gov.bd

Annual Procurement Plan 2023-24

Name of the Project: Dredging at the Inner Bar of Mongla Port Channel.
Estimated Cost: Tk. 99226.99 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
W1	ড্রেজিং (কাটার সাকশান ড্রেজার দ্বারা ড্রেজিং)	লক্ষ ঘনমিঃ	১৭৭.৩৭	আন্তর্জাতিক উন্মুক্ত দরপত্র পদ্ধতি (আইসিটি)	সিসিজিপি	জিওবি	৫৯৯৯৫.৯৬	Planned Dates	22/07/20	06/09/20	23/09/20	18/12/20	28/12/20	30/12/20		30/05/24
	ড্রেজিং (ট্রেইলিং সাকশান হপার ড্রেজার দ্বারা ড্রেজিং)	লক্ষ ঘনমিঃ	৬০.১৮				২৪১৪৭.৭৪	Planned Days		46	17	86	10	02	161	1246
	ডাইক নির্মাণ	লক্ষ ঘনমিঃ	৩০.৭০				৪২২৭.১৫	Actual Dates	22/07/20	06/09/20	23/09/20	18/12/20	28/12/20	30/12/20		
	জিওটিউব ডাইক নির্মাণ	লক্ষ ঘনমিঃ	১.০০				৩৬৯৪.৬০									
	পূর্তকাজের মোট ক্রয় মূল্য						৯২০৬৫.৪৫									

প্রকল্প পরিচালক

Annual Procurement Plan 2023-24

Name of the Project: Dredging at the Inner Bar of Mongla Port Channel
 Estimated Cost: Tk. 99226.99 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty .	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
S1	হাইড্রোলিক বিশেষজ্ঞ দ্বারা পর্যবেক্ষণ		L.S.	QCBS	চেয়ারম্যান, মবক	GoB	300.00	Planned Dates	12/02/20	23/03/20	17/05/20	28/06/20	08/07/20	19/07/20	13/08/20	01/09/20		10/06/24
								Planned Days		39	55	42	10	11	25	19	161	1264
								Actual Dates	12/02/20	23/03/20	17/05/20	28/06/20	08/07/20	19/07/20	13/08/20	01/09/20		
	Total Value of Service						BDT Tk. 300.00											

প্রকল্প পরিচালক

Annual Procurement Plan 2023-24

Name of the Project: মোংলা বন্দরে আধুনিক বর্জ্য ব্যবস্থাপনা প্রবর্তনা।

Estimated Cost: Tk. 40124.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
G1	Lot-1	তেল অপসারণকারী ভেসেল	সংখ্যা	১	ওটিএম (আইসিটি)	সিসিজিপি	৫৮০০.০০	Planned Dates	28/04/22	29/05/22	05/06/22	03/08/22	25/08/22	01/09/22		30/09/23		
							৬৮০০.০০	Planned Days		31	7	59	22	7	126	395		
	বুম, ক্লিনার ও অন্যান্য যন্ত্রপাতি	প্যাকেজ	১				Actual Dates	28/04/22	29/05/22	05/06/22	20/07/22	11/09/22	28/09/22					
G2	Lot-1	ফর্কলিফট	সংখ্যা	১	ওটিএম (আইসিটি)	চেয়ারম্যান	GoB	৪৫.০০	Planned Dates	01/08/23	15/09/23	22/09/23	25/09/23	28/09/23	15/10/23		30/06/24	
		মোবাইল ফ্রেন	সংখ্যা	২				২৫০.০০	Planned Days		45	7	3	3	17	75	257	
		ওয়ার্কশপ ক্লিনিং ইকুইপমেন্ট	সংখ্যা	১				১২৮.৫০	Planned Days									
		ইয়ার্ড ক্লিনিং ইকুইপমেন্ট	সংখ্যা	১				৪৫৮.৭০	Actual Dates	01/08/23	15/09/23	22/09/23	25/09/23	28/09/23	15/10/23			
		ডাম্প ট্রাক	সংখ্যা	২				২০০.০০	Actual Dates									
		কন্টেইনার (টিইউজ)	সংখ্যা	৫				৩৬.০০	Actual Dates									
		কন্টেইনার (৫ ঘনমিটার)	সংখ্যা	৫				১৫.০০	Actual Dates									
		কন্টেইনার (২০০লিটার)	সংখ্যা	৫০				১৫.০০	Actual Dates									
G3	Lot-1	উপকেন্দ্র এবং জেনারেটর	সংখ্যা	১	ওটিএম (এনসিটি)	চেয়ারম্যান	২২৫.০০	Planned Dates	10/08/23	10/09/23	18/09/23	22/09/23	23/09/23	10/10/23		30/06/24		
								Planned Days		31	08	04	01	17	61	262		
	ইলেক্ট্রিফিকেশন		খোক				২০.০০	Actual Dates										

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
G4	Lot-1 Item-1	বর্জ্য সংগ্রহকারী জলযান	সংখ্যা	১	ওটিএম (আইসিটি)	সিসিজিপি	৯৮৫০.০০	Planned Dates	28/04/22	29/05/22	06/06/22	03/08/22	04/08/22	16/08/22		30/12/23
								Planned Days		31	8	58	1	15	168	501
								Actual Dates	28/04/22	29/05/22	06/06/22	20/07/22	11/09/22	28/09/22		
	Lot-1 Item-2	পোর্ট রিসিপশন ফ্যাসিলিটিজ	প্যাকেজ	১	ওটিএম (আইসিটি)	সিসিজিপি	১২১৬২.৫০	Planned Dates	28/04/22	30/05/22	06/06/22	03/08/22	04/08/22	16/08/22		30/12/23
								Planned Days		32	7	58	1	15	169	501
								Actual Dates	28/04/22	29/05/22	06/06/22	20/07/22	11/09/22	28/09/22		
Lot-2	শেড	বঃমিঃ	২০০	ওটিএম	প্রকল্প পরিচালক	১০০.০০	Planned Dates	25/08/23	25/09/23	02/10/23	05/10/23	08/10/23	25/10/23		25/04/24	
							Planned Days		31	07	03	03	17	61	182	
	বার্ন হাউজ	বঃমিঃ	৩০০			১০৫.০০	Actual Dates									
G5	Lot-1	পিকআপ ভ্যান		১	ওটিএম	প্রকল্প পরিচালক	৬০.০০	Planned Dates	01//09/23	25/09/23	30/09/23	02/10/23	05/10/23	20/10/23		20/12/23
								Planned Days		24	05	03	03	15	50	61
								Actual Dates								
Total:							৩৬২৬২.৭০									

প্রকল্প পরিচালক

Annual Procurement Plan 2023-24

Name of the Project: মোংলা বন্দরে আধুনিক বর্জ্য ব্যবস্থাপনা প্রবর্তনা।

Estimated Cost: Tk. 40124.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
W1	জেটি (৫০x৩০ বর্গমিঃ)	বঃমিঃ	১৫০০	ওটিএম	চেয়ারম্যান মবক		৯৫০.০০	Planned Dates	14/08/22	12/09/22	15/09/22	27/09/22	29/09/22	12/10/22		11/12/24
								Planned Days		50	20	10	05	10	95	359
								Actual Dates	21/10/22	21/11/22	14/12/22	14/12/22	05/01/23	15/01/23		
W2	সংযোগ রাস্তা এবং ইয়ার্ড নিরাপত্তা প্রাচীর		থোক	ওটিএম	চেয়ারম্যান মবক	জিওবি	২১০০.০০	Planned Dates	14/08/22	12/09/22	15/09/22	27/09/22	29/09/22	12/10/22		11/10/24
								Planned Days		50	20	10	05	10	95	359
								Actual Dates	21/10/22	21/11/22	14/12/22	14/12/22	05/01/23	15/01/23		
Total Value of Works							BDT 3330.00									

প্রকল্প পরিচালক

Annual Procurement Plan 2023-24

Name of the Project: মোংলা বন্দরে আধুনিক বর্জ্য ব্যবস্থাপনা প্রবর্তনা।

Estimated Cost: 40124.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
S1	কম্পাল্টেন্সি (ডিজাইন এবং সুপারভিশন)	জনমাস	৮৩	কিউসিবি এস	চেয়ারম্যান মবক	GoB	Tk. ১৬৬.০০	Planned Dates	23/11/20	15/02/21	16/03/21	12/04/21	24/05/21	21/06/21	23/06/21	29/06/21		30/06/24	
								Planned Days		84	29	27	42	28	02	06	218	1095	
								Actual Dates	23/11/20	15/02/21	16/03/21	12/04/21	24/05/21	21/06/21	23/06/21	29/06/21			
S1	ক্লাসিফিকেশন সোসাইটি নিয়োগ	থোক		OTM	চেয়ারম্যান মবক	GoB	Tk. ১২৫.০০	Planned Dates	15/12/22	28/01/23	28/02/23	15/03/23	01/04/23	16/04/23	26/04/23	01/05/23		30/06/24	
								Planned Days		44	31	15	16	15	10	05	136	425	
								Actual Dates											
	Total Value of Service						BDT Tk. 291.00												

প্রকল্প পরিচালক

Annual Procurement Plan 2023-24

Name of the Project: মোংলা বন্দরের জন্য সহায়ক জলযান সংগ্রহ।

Estimated Cost: Tk. 76725.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
G1	পাইলট মাদার ভেসেল	সংখ্যা	১	উন্মুক্ত দরপত্র (আন্তর্জাতিক)	সিসিজিপি	GoB	১৯১২৮.০০	Planned Dates	30/09/21	14/03/22	20/03/22	08/06/22	09/06/22	15/06/22		10/02/24
								Planned Days		165	06	78	01	06	256	715
								Actual Dates	30/09/21	14/03/22	20/03/22	08/06/22	09/06/22	15/06/22		
G2	টাগবোট (অফ দা সেক্স/নিউ কম্পট্রাকশন)	সংখ্যা	২		সিসিজিপি		২৩৩৪৮.০০	Planned Dates	04/08/21	07/10/21	01/11/21	12/01/22	09/02/22	09/03/22		19/06/23
								Planned Days		64	25	72	28	28	217	467
								Actual Dates	04/08/21	07/10/21	01/11/21	12/01/22	09/02/22	09/03/22		
G3	সার্চ এন্ড রেসকিউ ভেসেল	সংখ্যা	১		সিসিজিপি		৮৮৩৮.০০	Planned Dates	10/10/21	28/11/21	18/01/22	20/03/22	22/03/22	17/04/22		02/02/23
								Planned Days		49	51	61	02	26	189	291
								Actual Dates	10/10/21	28/11/21	18/01/22	22/03/22	20/03/22	17/04/22		
G4	সার্ভে এন্ড রিসার্চ ভেসেল	সংখ্যা	১	সিসিজিপি		১১৩৪৪.০০	Planned Dates	25/04/22	24/05/22	15/06/22	21/07/22	24/07/22	02/08/22		03/02/24	
							Planned Days		29	22	36	3	9	99	550	
							Actual Dates	25/04/22	24/05/22	15/06/22	21/07/22	24/07/22				
G5	বয়া লেইং ভেসেল	সংখ্যা	১	সিসিজিপি		১২৬৩৭.০০	Planned Dates	01/09/21	2/11/21	13/12/21	23/02/22	16/03/22	13/04/22		30/06/23	
							Planned Days		62	41	72	21	28	224	443	
							Actual Dates	01/09/21	2/11/21	13/12/21	23/02/22	16/03/22	13/04/22			
Total Value of goods							৭৫২৯৫.০০									

Annual Procurement Plan 2023-24

Name of the Project: মোংলা বন্দরের জন্য সহায়ক জলযান সংগ্রহ।

Estimated Cost: Tk. 76725.00 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Advertise EOI	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
S1	পরামর্শক নিয়োগ		থোক	উন্মুক্ত দরপত্র পদ্ধতি (আন্তর্জাতিক দরপত্র)	মবক	GoB	Tk. ৪৯০.৬২	Planned Dates	25/08/20	09/10/20	20/11/20	10/12/21	25/12/21	10/01/21	15/01/21	20/01/21		30/06/22	
								Planned Days		64	41	42	07	04	04	15	117	1132	
								Actual Dates	29/11/20	01/02/21	14/03/21	25/04/21	02/05/21	06/05/21	09/05/21	24/05/21			
	Total Value of Service						BDT Tk. ৪৯০.৬২												

প্রকল্প পরিচালক

Annual Procurement Plan 2023-2024

Name of the Project: মোংলা বন্দরের সক্ষমতা বৃদ্ধিকরণ।

Estimated Cost: Tk. 601654.90 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
G1	L1	Jeep	সংখ্যা	1	OTM (NCT)	MPA	GoB	193.00	Planned Dates	31/08/2022	12/10/2022	20/10/2022	25/10/2022	31/10/2022	05/11/2022		31/12/2022
		Motor Cycle	সংখ্যা	6					Planned Days		42	08	05	06	05	66	56
		Pick up	সংখ্যা	2					Actual Dates								

প্রকল্প পরিচালক

Annual Procurement Plan 2023-2024

Name of the Project: মোংলা বন্দরের সক্ষমতা বৃদ্ধিকরণ।

Estimated Cost: Tk. 601654.90 Lac

Package No.	Description of Procurement items as per DPP	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estd. Cost in Lakh Taka	Time Code for Process	Issue of RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature	Time for completion of contract	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
S1	Consultancy		L.S.	QCBS	CCGP	Indian LOC-3	8258.20	Planned Dates	18/11/2021	18/02/2022	18/02/2022	14/03/2022	05/04/2022	28/07/2022	08/09/2022		30/06/2024	
								Planned Days		61	0	24	21	114	43	263	660	
								Actual Dates	18/11/2021	31/01/2022	17/02/2022	14/03/2022	05/04/2022	04/11/2022	26/12/2022			
	Total Value of Service						BDT 8258.20											

প্রকল্প পরিচালক

